

APPENDIX A.

Statements submitted to plaintiffs' and defendants' counsel by the Hon. Mr. Justice Smead, showing the items composing the sum of £236, for which Judgment was rendered.

Windsor Water Station, (allowed by def'ts),	£95 0 0
Alteration in foundation, (")	7 10 0
Lennoxville Water Station,	60 0 0
Way do	305 0 0
Waterville Water do	67 0 0
Materials at Waterville, Windows, Doors, Sash, &c.,	127 0 0
Coaticook, work and materials,	29 17 11
Damages at rate of 10 per cent for taking work away,	70 0 0
	<hr/>
	£701 7 11
Less amount admitted to have been paid,	465 0 0
	<hr/>
	£236 0 0

In the addition of the several items allowed by the Court below at £701 7 11, there is an evident error of addition of the sum of £20, the true addition making only the sum of £681 7 11. So that, adopting in full the view of the Court below, the judgment should have been rendered for the sum of £216 0 0

Amount claimed by plaintiffs as the only amount really due, allowing a large per centage for profit, in work actually done and materials furnished.

To Water Station at Windsor,	£95 0 0
" allowed for change of foundations,	7 10 0
" work and materials in Way Station at Lennoxville,	160 0 0
" do do Water do do	20 0 0
" Materials for work—even if furnished,	5 0 0
" Materials and Work on Frame of Way Station at Coaticook,	24 17 11
	<hr/>
	£312 7 11

Leaving overpaid by the Company the sum of £162 12 1. To £312 7 11, even if added the amount of work done at Waterville, but which the Company never got nor used,

Amount of Plaintiffs' Exhibit No. 1,

And if to the latter sum is added the value of materials got out for the plaintiffs, but for which Company had to pay Mr. Baldwin before the Company could get possession thereof, and for which plaintiffs never paid,

Makes in the whole only the sum of	£377 7 11
While amount acknowledged to have been paid to plaintiffs is,	465 0 0
	<hr/>
Leaving still overadvanced by the Co.,	£87 12 1

SHEBROOK, September 8th, 1853.

ST. LAWRENCE & ATLANTIC R. R. COMPANY,

TO FRASER & NELSON.

To Water Station at Windsor, as per contract,	£95 0 0
To Tank for Windsor Station,	7 10 0
To extra work at Windsor, including Masonry, work on Bridges, material &c., as per bill furnished,	27 0 0
To Lennoxville Way Station, including extras as per bill furnished, but not extra work or recent alterations,	183 0 0
To Water Station at Lennoxville unfinished work, valued by Mr. Lawson at... ..	65 0 0
To Water Station at Waterville as per contract,	95 0 0
To Tank at do	7 10 0
To timber for Way Station at Waterville,	5 5 0
To work on same and brick for chimneys,	9 15 0
To Coaticook Way Station, frame complete, with timber for Water Station, brick for chimneys,	115 0 0
To doors, sash, trimmings, frames, jotting, jet blocks, brackets for two Way and three Water Stations complete,	135 0 0
To making spout at Waterville, board nails, account taken by Mr. Gordon,	
	<hr/>
	£845 0 0

CR.

By cash received on account,	£465 0 0
	<hr/>
Balance due Fraser & Nelson,	£380 0 0