

not deemed suitable by the Committee, and the sum of \$450.00 was added, for which the contractor promised to enrich all the side windows, and to give a more elaborate finish to the large window in the front of the Building.

Underneath is given a statement of the amounts paid for the Building up to date, together with the several sums still due the Contractors.

MASONRY—

Total amount paid the late Mr. Bray..	\$12607 00
Do do do Thos. Young....	7180 08

Total cost of Masonry to date.....	\$19787 08
------------------------------------	------------

CARPENTER AND JOINER WORK—

Amount p'd Stewart & Gilmour, 1872.	\$2600 00
Do do do 1873	8096 25

\$10696 25

PLASTERING—

Amount paid W. W. Beattie, to date.....	1570 90½
---	----------

GLAZING—

Amount paid Jos. McCausland.....	1300 00
----------------------------------	---------

MISCELLANEOUS ITEMS—

Paid Henry Langley, Architect.....	375 00
Paid H. Hodgson, Clerk of Works.....	250 00
Paid H. Pinar, for Iron work.....	150 00
Paid Ruttan, on account.....	85 87
Paid Scott, Ross & Stewart.....	70 25
Sundry Items.....	193 77

Total cost of building to date.....	\$34479 12½
-------------------------------------	-------------

The following sums are still unpaid :—

Amount due T Young, Contractor for Masonry	\$ 828 00
Do do Stewart & Gilmour, Carpenters...	1803 75
Do do H. Meadows & Co.....	500 00
Do do H. Ruttan.....	664 13
Do do Wm. Howe, for painting.....	1100 00
Do do Jos. McCausland (say).....	200 00
Do do H. Langley, Architect (say).....	1700 00
Do do H. Hodgson, Clerk of Works....	250 00
Amount required, gas fixtures (say).....	1000 00

Total probable amount still to be paid.....	8045 88
	34479 12½

Total probable cost of Building.....	\$42525 00½
--------------------------------------	-------------