

EXTRA CLAIMS.

Bill presented by contractors.....	\$76,875 40
Valuation by C. Schreiber, 14th August, 1873.....	48,472 97
Recommended to be paid by C. J. Brydges, 5th February, 1874.....	9,233 65

INTERCOLONIAL RAILWAY.

ABSTRACT—SECTION NO. 7.

Date of contract, 25th May, 1870.

Contract time for completion, 1st July, 1871.

Works sufficiently advanced to admit of rails being laid and opened for traffic by 11th November, 1872.

Contract sum.....	\$557,750 00
Less wooden bridges and drains, agreed to be deducted.	18,654 24
	<u>\$539,095 76</u>
Amount paid contractors.....	\$557,750 00
Expended to date by Commissioners in finishing contract.....	.....
Total expenditure to date .....	<u><u>\$.....</u></u>

EXTRA CLAIMS.

Bill presented by contractors, 5th September, 1872..	\$116,463 83
Valuation by C. Schreiber, 29th July, 1873.....	88,633 81
Recommended to be paid by C. J. Brydges, 5th February, 1874.....	31,081 85