

(No. 67.) Report of Trustees on W. Dundas Street Road. 5

Amount of Moneys remaining yet unexpended of the £10,000 appropriated as above:—	£	s.	d.
Undrawn from Government.....	1,000	0	0
Balance in Bank, as above stated.....	833	12	7½
	1,833	12	7½
Chargeable against which, and payable when work completed, balances yet due of Contract, Nos. 2, 8, 9, and 11. Work done, but not reported on.....			
Contract, No. 11 stopped by frost.....			
And some balance coming to Mr. G. Denison, Clerk, for service done lately.....			

It should, perhaps, be remarked here before Report be closed, that the first check given by the Trustees on the Bank, was for the sum of £210 0s. 4d. on the 10th of June, which was to pay outstanding demands for work, labor, and materials, expended and supplied to the Commissioners for the previous year, which, taken from the gross amount of the expenditure of this year as above.....£7786 10 1½

210 0 4

Leaves..... 7576 9 9½

the actual expenditure of the past year.

So that the Trustees under the Statute of 20th April, 1836, have only in fact expended the sum of

£7576 9s. 9½d. The Trustees beg leave to refer your Excellency to the detailed account accompanying this Report, and to the abstract of Mr. Gibson, the Surveyor and Engineer, with his plan of sections, as also the contracts of the persons employed, referred to in the above Report.

All which is most respectfully submitted by

Your Excellency's obedient servants,

W. W. BALDWIN, *Chairman*,

GEORGE SILVERTHORN,

JOHN McFARLANE,

A. LEWIS,

JACOB COOK,

FRANCIS LOGAN.

ABSTRACT shewing the Amount of Work performed, and Money paid, on the Western Turnpike Road, Home District, for 1836.

	CUBIC YARDS.	RATE.	£	s.	d.
To 1 mile 1529 yards in length, (except from Yonge-Street to Peter's Street, which is 20 feet wide,) 16 feet wide, 10 inches deep.....		£ s. d.	3018	10	10
68 toise of Stone on hand, of which 66 are broken.....					
To 40 chains 10 links of Stone Road, paved bottom, and broken stone surface, as recommended by Mr. Telford, the celebrated Engineer, in London, at £5			802	0	0
Currency per rod.....					
ROAD MASONRY.			3820	10	10
Wilson & Co. 5 Culverts by Peacock Inn, £150—extra £1 5s.—deduction for bad work £10—making cash paid.....			141	5	0
M'Lean & Co. 3 Culverts west of River Humber.....			60	5	0
John Couch, Culvert at River Etobicoke.....			32	0	0
John Couch, at Farr's Inn, Toronto Township, included in expenditure under Peter McCollum.....					
John Couch, at Mr. Lewis' Old Store, (Stone found to him).....			15	0	0
Thomas Cooper, Arch at River Humber.....			50	0	0
EXCAVATIONS AND EMBANKMENTS.			298	10	0
John Belcher, East of River Humber..... } not finished.....	8554	0 0 9	275	0	0
John Belcher, West of River Humber, not measured... }		0 0 11	178	0	0
The above Contracts of John Belcher's are unfinished—£70 retained until completed.					
Ebenezer Austin, Hill east of Cooper's Cottage.....	3597	0 0 9	134	17	6
Extra Work.....			6	17	3
Friend Wilcox, East Hill at Mimico and Graveling it, and the West Hill, 16 feet wide and 8 inches deep.....	1951	0 0 11	80	8	5
West Hill at Mimico.....	2085	0 0 11	136	16	3
Thomas Montgomery, put at east end of Mimico Bridge, from front of his own house—part not paid for.....	1102	0 0 5½	25	5	1
Ogden & Co., Hill East of River Etobicoke New Bridge, and ditto with Stone Piers, contract not finished—advanced.....			450	0	0
Carried forward.....	£		1296	5	10