

SCHEDULE D.  
SHOWING the total liability, with and without interest.

Section.	Claimants.	Without Interest.		If Interest be added from the day the amount was due to the 1st April, 1884.
		\$	cts.	
18	R. H. McGreevy .....	55,313	01	84,075 00
5	Alex. McDonell & Co .....	36,761	00	61,758 00
14	Neilson & McGaw .....	26,538	00	41,797 00
7	E. A. Jones & Co .....	18,654	00	30,032 00
10	Duncan Macdonald .....	23,407	00	36,397 00
4	Smith & Pitblado .....	1,337	00	2,279 00
11	Starr & DeWolf, assignees of Davis, Grant & Sutherland .....	8,655	00	14,453 00
	Donald Fraser & Co .....	5,847	00	9,472 00
	Martin Murphy .....	8,927	00	14,417 00
10, 16, 20	D. Macdonald .....	14,896	31	22,269 00
10	McBean & Robinson .....	3,055	00	5,483 00
	John Russell .....	20	00	36 00
	Alphonse Matte .....	297	00	479 00
	J. M. Blaikie .....	1,126	73	1,865 00
	F. Turgeon .....	1,500	00	2,242 00
	Alex. McDonell & Co .....	47,005	98	77,689 00
	Ebenezer Hicks .....	150	00	210 00
	A. Johnson & Co .....	506	60	817 00
		253,996	62	405,200 00
	If the right to charge the claimants with the diminutions of work be insisted on, the liability in the first seven cases would be as follows, instead of as above stated, and the total liability, without interest, would be reduced to \$148,705.49, or, including interest, to \$239,494.			
18	R. H. McGreevy .....	Nil.		Nil.
5	Alex. McDonell & Co .....	17,161	00	28,830 00
14	Neilson & McGaw .....	18,138	00	28,567 00
7	E. A. Jones & Co .....	10,354	00	16,669 00
10	Duncan Macdonald .....	16,644	00	25,881 00
4	Smith & Pitblado .....	Nil.		Nil.
11	Starr & DeWolf, assignees of Davis, Grant & Sutherland .....	3,077	00	5,138 00

## SPECIAL REPORTS

(53n)

Of the Commissioners on the claims, viz., of Neilson & McGaw, Duncan Macdonald, Frederick Turgeon, Andrew Johnson & Co., Alexander McDonell & Co., Ebenezer Hicks, Donald Fraser & Co., McBean & Robinson, Martin Murphy, Starr & DeWolf, E. A. Jones & Co., J. M. Blaikie, John Russell, Alphonse Matte, R. H. McGreevy and Smith & Pitblado.

### SPECIAL REPORT ON CLAIM OF NEILSON & MCGAW, \$54,767.

This claim arises out of the construction of Section 14, which, by contract, dated 25th May, 1870, Messrs. Neilson & McGaw undertook to complete on or before 1st