

and Approximate Cost of Construction
Ontario in 1875.

Estimated Expenditure on Works in 1875.	Length of Miles in progress.	Estimated amount required to finish Works.	REMARKS.
\$ cts.		\$ cts.	
203702 00	14	232010 00	Completed to Wabashene.
457228 00	27	299940 00	Completed to Woodstock, Graded to Stratford.
290000 00	Total cost \$149,000, of which \$120,000 was given last year.
284900 00	Terminus of line at Gravenhurst, Lake Muskoka.
950000 00	39	85000 00	Completed to Clinton, iron laid to Wingham.
116000 00	32	120000 00	\$86,000 expended in 1874. Cost this year covers 12 miles of iron.
132919 00	10	150000 00	\$776,797 expended to end of 1874.
816000 00	Will be opened for traffic in January, 1876.
736414 00	116.5	620000 00	\$119,000 given as expended to close of 1874. Total, \$855,414.
30000 00	25	270000 00	No returns, expenditure assumed.
50000 00	31	322000 00	No returns, expenditure assumed.
3806163 00	294.5	2098950 00	

given as under construction, without reference to any further proposed extensions of
are assumed, as no returns have been received from these roads. The other Estimated
Companies.

T. N. MOLESWORTH,
Engineer Public Works.