

## MESURAGE des travaux restant à faire sur la section No. 16.

Station.	Longueur.	Lageur.	Profon- deur.	Quantité.  Pds.cubes.	Quantité.  Vgs.cubes.	Quantité selon le profil	A faire.	Macon. et pavage.
"	"	"	"	"	"	"	"	"
50	100 0	28 0	6 4	17,920 0				
49-60	40 0	28 0	6 0	6,720 0				
49	60 0	27 0	7 0	11,340 0				
48	100 0	21 0	3 9	8,190 0				
47	100 0	15 0	1 2	1,800 0	4,278	8,968	4,690	
1946	100 0	17 0	1 5	2,080 0				
45	100 0	19 0	2 6	4,940 0				
44	100 0	15 0	1 9	2,850 0				
43	100 0	15 0	5 9	8,850 0				
42	100 0	15 0	3 5	5,250 0				
41	100 0	17 0	1 6	2,720 0				
40	100 0	17 0	1 3	2,210 0				
39	100 0	20 0	1 4	2,800 0				
38	100 0	19 0	3 2	6,080 0	1,398	2,502	1,104	
37	100 0	16 0	4 3	6,880 0				
36	100 0	21 0	4 1	8,610 0				
35	100 0	17 0	2 5	4,250 0				
34	100 0	26 0	3 7	9,620 0				
33	100 0	28 0	4 0	11,200 0				
32-55	45 0	27 0	7 0	8,505 0				
27	555 0	Fossés latéraux		19,062 0				
27		23 0	5 5	11400 0				
26	100 0	34 0	2 6					
25	100 0	20 0	6 7	13,400 0				
24	100 0	27 0	6 0	16,200 0				
23	100 0	18 0	2 7	4,860 0				
22	100 0	20 0	5 1	10,200 0				
21-50	50 0	20 0	5 1	5,100 0				
19		28 0	6 5	19345 0				
18	100 0	25 0	8 2					
17	100 0	25 0	3 4	8,500 0				
16	100 0	23 0	4 4	10,120 0				
15	100 0	20 0	4 1	8,200 0				
14	100 0	22 0	3 1	6,820 0				
13	100 0	19 0	1 5	2,850 0	6,856	27,814	20,958	
<i>Mesurage périodique.</i>								
1889-1879-50	Fossés latéraux.....				1,827	8,942	7,115	
75-50-50-62	Abattage et fossés.....				1,012	2,888	1,876	
59-57	Nivelement de remblai.....				1,747	1,947	200	
56-53	Chambre d'emprunt.....				200	14,894	14,694	996
53-43	Rien de fait.....					13,763	13,763	
36-22	Fossé latéral.....				1,614	10,325	8,711	
1797-97-50	do.....				1,031	6,818	5,787	
80-50-78-40	Chambre d'emprunt.....				1,109	9,215	8,106	436
63-60-50	Rien de fait.....					723	723	45
54-50-44	Chambre d'emprunt.....				1,003	11,616	10,613	167
36-22	Fossés latéral.....				222	4,743	4,521	
22-16	Rien de fait.....					1,947	1,947	91
9-1676	Abattage et chambre d'emprunt.....				5,264	14,776	9,512	228
73-70	Fossés latéral.....				155	451	296	
68-62-40	Chambre d'emprunt.....				906	3,307	2,395	
56-53-20	do.....				650	13,054	12,404	
1597-91-50	Abattage.....				1,155	5,633	4,478	253
82-72	Abattage et chambre d'emprunt.....				2,240	6,294	4,054	330
54-50	Chambre d'emprunt.....				1,568	6,342	4,774	128
17-13	do.....				755	14,149	13,394	
9-1495	Abattage.....				366	1,640	1,274	
35-32	do.....				2,076	10,920	8,844	954
27-22	Abattage et emprunt.....				6,012	7,763	1,751	
21-16	do do.....				1,512	2,057	545	
12-1395	Fossés latéraux.....				653	2,229	1,576	