Other contracts at Namao Park are for outside services:-a contract with C.N.R. to construct a railway spur was awarded in October 1952 and completed on November 15. A contract awarded in June 1951 to Northwestern Utilities Limited to install an 8-inch gas main to serve the Central Heating Plant. This main was completed in December 1951-but the contract was extended to include a regulation and measuring station and again to include pressure gas lines to the RCOC Warehouses. All work on this contract has been completed. A contract, awarded in July 1951 to Sparling-Davis Limited for Paving, Drainage and Water Services. This work started in September 1951 and by the end of that year the sewers, water mains and hydrants were well in hand. Work ceased for the winter, but recommenced in May 1952. The original plans and specifications provided for open ditch surface drainage. In July, 1952, however, further consideration was given to this problem, as a result of which, the design was amended and extended to include an underground storm drainage system and revised grading. The designers, Messrs. Ripley and Associates took over supervision of the work in August 1952. At the present time, the whole of the grading, sanitary sewers, and water mains are completed. The storm drains, culverts, sidewalks, fencing and sodding will be carried out during the coming season. A contract was awarded in January of this year to Provincial Engineering Limited to install an underground steam distribution system. Work will commence on this contract, as soon as the frost is out of the ground.

(Tables D and E accompany this statement.)