

CANADIAN PACIFIC RAILWAY.

SUMMARY of Payments made on account of Work done up to 31st December, 1878, and approximate estimate of Expenditure involved.

No. of Contract.	Names of Contractors.	Amount paid.	Probable Amount involved.
		\$ cts.	\$ cts.
1	Sifton, Glass & Co.	112,715 61	146,020 00
2	Richard Fuller	112,614 95	197,353 00
3	F. J. Barnard	38,700 00	413,217 00
4	Oliver, Davidson & Co	214,825 82	268,050 00
5	Joseph Whitehead	208,163 00	203,163 00
5a	Joseph Whitehead	141,500 00	148,000 00
6	Guest & Co.	280,558 76	280,558 76
7	Ebbw Vale Steel, Iron and Coal Co.	254,177 08	254,177 08
8	Mersey Steel and Iron Co.	1,065,842 29	1,065,842 29
9	West Cumberland Iron and Steel Co.	305,581 88	305,581 88
10	West Cumberland Iron and Steel Co.		
11	Naylor, Benzon & Co.	265,052 36	265,052 36
12	Hon. A. B. Foster	41,000 00	41,000 00
13	Sifton & Ward	313,200 87	313,200 87
	Purcell & Ryan	18,778 64	18,778 64
14	Sifton & Ward	633,480 00	75,000 00
	Joseph Whitehead (Completing Contract No. 14.)		
15	Sutton, Thompson & Whitehead	1,052,700 00	
16	Canada Central Railway Co.	102,613 60	1,440,000 00
17	Anderson, Anderson & Co.	51,462 96	51,462 96
18	Red River Transportation Co.	213,928 24	218,550 00
19	Moses Chevette	1,600 00	1,600 00
20	Merchants' Lake and River Steamship Co.	67,126 28	67,126 28
21	Patrick Kenny	8,782 11	8,782 11
22	Holcomb & Stewart	5,850 00	5,850 00
23	Sifton & Ward	14,648 14	14,648 14
24	Oliver, Davidson & Co.	3,525 10	3,525 10
	Carried forward	5,528,427 09	