

2.—NORTHWEST STAGING ROUTE

Canadian Expenditures Authorized to March 31, 1944 on facilities requested by U.S. Authorities.

SUMMARY

	Total Expenditure Authorized	Total Expenditure to March 31, 1944	Balance of Expenditure to Complete Construction
Aishihik, Yukon Airport.....	\$ 1,021,921	824,159	197,762
Beaton River, B.C., Airport.....	941,407	418,620	522,787
Calgary, Alta., Airport.....	512,178	392,448	119,730
Edmonton, Alta., Airport.....	3,634,759	3,017,350	617,409
Fort Nelson, B.C., Airport.....	1,070,822	649,535	421,287
Fort St. John, B.C., Airport.....	1,297,132	1,297,132	—
Grande Prairie, Alta., Airport.....	1,255,110	960,126	294,984
Hardloops, B.C., Airport.....	1,037,237	769,953	267,284
Lethbridge, Alta., Airport.....	142,274	41,427	100,847
Samson, Alta., Airport.....	200,000	144,053	55,947
Prince George, B.C., Airport.....	438,761	417,903	20,858
Regina, Sask., Airport.....	135,975	134,646	1,329
Smith River, B.C., Airport.....	1,018,398	813,130	205,268
Stagg, Yukon, Airport.....	855,399	645,095	210,304
Teslin, Yukon, Airport.....	862,100	784,493	77,607
Watson Lake, Yukon, Airport.....	1,218,685	1,035,374	183,311
Whitehorse, Yukon, Airport.....	2,717,759	2,189,627	528,168
	\$ 18,359,953	\$ 14,535,071	\$ 3,824,882

3.—Aishihik Airport

Canadian Expenditures Authorized to March 31, 1944, on facilities requested by U.S. Authorities

Land.....	\$ —
Field.....	349,892
Buildings.....	314,802
Power and Lighting.....	92,395
Road Construction.....	139,832
Road Equipment.....	125,000
Total Expenditures Authorized.....	\$ 1,021,921
Total Expenditures to March 31, 1944.....	824,159
Balance of Expenditures to complete construction.....	\$ 197,762

4.—Beaton River Airport

Canadian Expenditures Authorized to March 31, 1944, on facilities requested by U.S. Authorities

Land.....	\$ —
Field.....	211,686
Buildings.....	75,824
Power and Lighting.....	78,457
Water.....	10,266
Road Construction.....	440,174
Radio Equipment.....	125,000
Total Expenditures Authorized.....	\$ 941,407
Total Expenditures to March 31, 1944.....	418,620
Balance of Expenditures to complete construction.....	\$ 522,787