
IMAGE EVALUATION TEST TARGET (MT-3)



Photographic Sciences Corporation

23 WEST MAIN STREET WEBSTER, N.Y. 14580 (716) 872-4503

STATE OF STREET OF STREET OF STREET S

CIHM/ICMH Microfiche Series. CIHM/ICMH Collection de microfiches.



Canadian Institute for Historical Microreproductions / Institut canadien de microreproductions historiques



(C) 1987

## Technical and Bibliographic Notes/Notes techniques et bibliographiques

The Institute has attempted to obtain the best original copy available for filming. Features of this copy which mey be bibliographically unique, which may alter any of the images in the reproduction, or which may significantly change the usual method of filming, are checked below.		qu'i de d poi une mod	L'Institut a microfilmé le meilleur exemplaire qu'il lui a été possible de se procurer. Les détails de cet exemplaire qui sont peut-être uniques du point de vue bibliographique, qui peuvent modifier une image reproduite, ou qui peuvent exiger une modification dans la méthode normale de filmage sont indiqués ci-dessous.			
Colored covers/ Couverture de couleur			Coloured Pages de			
Covers damaged/ Couverture endommagée			Pages dar Pages end	maged/ dommagée	s	
Covers restored and/or I Couverture restaurée et/					or laminated ou pelliculée	
Cover title missing/ Le titre de couverture ma	anque		Pages dise Pages déc	coloured, s colorées, ta	tained or for chetées ou p	xed/ piquées
Coloured maps/ Cartes géographiques en	couleur		Pages det Pages dét			
	Coloured ink (i.e. other than blue or black)/ Encre de couleur (i.e. autre que bleue ou noire)		Showthrough/ Transparence			
Coloured plates and/or illustrations/ Planches et/ou illustrations en couleur			Quality of print varies/ Qualité inégale de l'impression			
	Bound with other material/ Relié avec d'autres documents		Includes supplementary material/ Comprend du matériel supplémentaire			
Tight binding may cause along interior margin/ La reliure serrée peut cau distorsion le long de la m  Blank leaves added durin appear within the text. V have been omitted from II se peut que certaines plors d'une restauration apmais, lorsque cela était pas été filmées.	se ste,	Only edition available/ Seule édition disponible  Pages wholly or partially obscured by errata slips, tissues, etc., have been refilmed to ensure the best possible image/ Les pages totalement cu partiellement obscurcies par un feuillet d'errata, une pelure, etc., ont été filmées à nouveau de façon à obtenir la meilleure image possible.				
Additional comments:/ Commentaires suppléme	ntaires:					
This item is filmed at the reduce Ce document est filmé au taux 10X 14X				26X	30)	
12X	16X 20X		24X		28X	32X

The to t

The post of the film

Original beg the sion other first sion or i

The sha TIN whi

Mar diffe onti begi righ requ met The copy filmed here has been reproduced thanks to the generosity of:

Manuscript Division
Public Archives of Canada

fier

ge

re

The images eppearing hera ere the best quelity possible considering the condition end legibility of the original copy and in keeping with the filming contract specifications.

Original copies in printed papar covers are filmed beginning with the front cover end ending on the last page with a printed or illustrated impression, or the back cover when eppropriate. All other original copies ere filmed beginning on the first page with a printed or illustrated impression, and ending on the last page with e printed or illustrated impression.

The lest recorded frame on each microfiche shell contain the symbol (meaning "CONTINUED"), or the symbol  $\nabla$  (meaning "END"), whichever applies.

Maps, plates, charts, etc., may be flimed at different reduction ratios. Those too large to be untirely included in one exposure ere filmed beginning in the uppar left hand corner, left to right and top to bottom, es many frames as required. The following diagrems illustrete the method:

L'exempleire filmé fut reproduit grâce à la générosité de:

Division des manuscrits Archives publiques du Canada

Les imeges suiventes ont été reproduites avec le plus grand soin, compte tenu de le condition et da la netteté de l'exempleira filmé, et en conformité evec les conditions du contrat de filmage.

Les exempialres origineux dont le couverture en papler est imprimée sont filmés en commençant par le premier plat et en terminant soit par la dernière page qui comporte une empreinte d'impression ou d'illustration, soit par le second plet, selon le cas. Tous les autres exemplaires originaux sont filmés en commençent par la première page qui comporte une empreinte d'impression ou d'illustration et en terminant par la dernière page qui comporte une telle empreinte.

Un des symboles suivants apparaîtra sur la dernière Imege de cheque microfiche, selon le cas: le symbole → signifle "A SUIVRE", le symbole ▼ signifle "FIN".

Les certes, pienches, tableaux, etc., peuvent être fiimés à des taux de réduction différents.
Lorsque le document est trop grand pour être raproduit en un seul cliché, il est filmé à partir de l'angle supérieur geuche, de gauche à droite, et de haut en bas, en prenant le nombre d'images nécessaire. Les diagrammes suivants illustrent la méthode.

		T
1	2	3

1
2
3

1	2	3
4	5	6

## Hovn Scotia Railway Office,

HALIFAX, FEBRUARY 6, 1855.

SIR.

We beg to submit, for the information of His Excellency The LIEUTENANT GOVER-NOR. and of the LEGISLATURE:

1st. A Balance Sheet, showing the amount received by this Board from the Public Treasury, and disbursed within the year 1854, distinguishing each head of expenditure.

2nd. Copies of the Accounts, which, under the law, have been furnished to the Financial Secretary quarterly, with whom the vonchers for the year's expenditure have been ledged.

The Books of the Commission, consisting of Minute, Letter and Account Books, open, throughout the year, to the inspection of members of the Government, are open now to the inspection of members of the Legislature; and the Accountant has received instructions to attend upon any Committee of either or of both Houses, to whom the business of examining the

accounts of the Board may be confided.

The whole amount of expenditure, to the 31st December, is £53,573 17s. 4d. liabilities of the Board, for Contracts already made, and not complete, or for goods received and not paid for, amount to £37,558 6s. 6d. An account, showing the nature and extent of these liabilities, is submitted. The amount, added to the expenditure, will represent the whole sum which has been drawn, or will be required, to complete the works to the Rocky Lake.

These are: works at the Halifax Terminus, on the Governor's Farm, including a

Wharf, Reservoir, and temporary Station and Engine Houses.

Section, No. 1, extending from the Halifax forminus to near the Nine Mile River, contracted for by Messks. Camerons, Turnbull and Fraser.

Section, No. 2, extending to Cochran's Ship Yard, and contracted for by Messus. BLACK and McDonald.

Section, No. 3, extending to the Rocky Lake, and contracted for by Messes. Creek-MAN and TUPPER

Plans and Sections of these works have been already laid before the Governor in Conneil, and Plans and Descriptions of the Lands taken from individuals have been lodged in the Registry Office, and to these the Board respectfully beg leave to refer.

The works extend over a distance of 16 miles and 31 chains, admitted to be the most difficult which the Board have to encounter. The cost of these Sections, for grading and permanent way, as accurately determined, will be £7840 per mile, to which must be added such 2772 proportion of the general expenses, common to the whole system, as may be regarded as fairly

chargeable upon these portions when the lines now in progress have been completed.

When it is considered that rock and hard gravel had to be removed on almost every portion of these Contracts, -that heavy embankments had to be formed across Coves and arms of the Basin, and that the price of labour has, throughout the Summer; been one third higher than at any period for 20 years, the cost per mile will not appear extravagant. Before the approaching Summer closes, we hope that our operations, on both lines, will have reached beyond the rocky region which extends from the southern shores of the Province, and over which any Railways running out of the Capital must be constructed. When once the river beds and fertile lands of the interior have been reached, we confidently anticipate a very material reduction in the cost.

A Schedule, showing the Stock and Property appertaining to the works, now in possession of the Commissioners, and which belongs to the Province, is appended to this Report. It will be found to include a Locomotive-two first class Cars-a Snow Plough, and such a number of Trucks and Waggons as will suffice for working that portion of the Line which has been or will be opened within this year.

Two Locomotives are being built for the Board, in Scotland. As Cars and other Rolling Stock are required, they will be constructed; and the Board are not without a hope that such an Establishment may be created or encouraged, near the Depot, as will not only be sufficient to do ordinary repairs, but at which Engines may be built, not inferior to those produced in Canada, or in the United States.

Difficulties have arisen during the past year, in adjusting the damages due to parties whose land has been taken by the Commissioners, for the construction and use of the Road. None of the parties have been paid. The attention of the Government should, the Board are bound respectfully to suggest, be directed to this subject, as eases of hardship have already occurred, and others must occur, unless some mode by which relief can be afforded, is devised.

The Chief Engineer is now engaged in locating a section of the Eastern Road, which will carry the works in that direction to the Grand Lake. He is also concluding such preliminary Surveys as will enable him to place under Contract ten miles of the Western Road. The Board confidently anticipate that these two sections, in addition to the three already in progress, will be completed within this year, while they shall labor very zealously to locate and place under Contract other portions of the lines between Halifax and Windsor, and Halifax and Truro.

The Board regret that they have not been able, during the short period that has elapsed since they were commissioned, to accomplish more. They met for the first time on the 5th of April. They had an Engineering Staff to organize, and Contractors and skilled workmen to discover. No member of the Board had any practical knowledge of Railway making. By the 4th of May the first contract for Grading was advertized; and on the June the ground was broken. In less than nine months three Sections have been placed under Contract,—eighty miles of country beyond surveyed,—Rails and Rolling Stock have been imported, and a Depot sufficient for the present, has been formed. Twenty miles more will be under Contract before the 1st May. The Commissioners see no reason to doubt the completion of the line to Windsor, with a corresponding extension into the heart of the Eastern Counties, by the close of 1856. The Cars now run daily from the Depot to the Four Mile House. They will carry Mails and Passengers to the Head of the Basin early in the Spring.

We have the honor to be,

Sir,

Your Obedient Servants,

JOSEPH HOWE,
J. McCULLY,
WM. PRYOR, Jr.
P. M. CUNNINGHAM,
J. H. ANDERSON,
THOS. S. TOBIN.

ner a not to

ies ad. are dy is

ich read. in ate

on led ay ler m-

be ion es, But a representation of the last of the control of the state of the state of the control of the state of the control of the state of the control of the cont

The transfer of the property o

