

ENGINEERING—continued.

CONSTRUCTION—continued.

CARR, H.—continued.

Fleming's and Smith's interpretation of loose rock clauses, 181—187.

witness recommended permanent bridge at Lake Deception, 188.

FORREST, H. F.

fourth sub-section of contract No. 14, 354.

contract divided into six sections, 354.

witness's section near Whitemouth River, 355.

engaged from November, 1875, to January or February, 1876, when he returned to Winnipeg, 355.

returned to contract No. 14 in August, 357.

supervising construction till October, 1877, 357.

transferred to sub-section 6, 357.

to revise last mile and a-half at east end of contract No. 14, 357.

up to that time grades of section 15 not fixed, 357.

quantity calculated for filling last embankment, 29,000 yards, 358.

actually put in, 51,000 yards, 358.

difference due to sliding material in bank, 358.

which raised up swampy bottom towards lake, a distance of 400 feet, 358.

excess in quantity disappeared below surface, 358.

fill at station 4010, 359.

crossing a bay of Cross Lake, 359.

quantity estimated, 114,400 yards, 360.

as executed, 175,800 yards, 360.

excess due to same causes, 360.

no boring tools used, 361.

did not ask for larger tools, 331.

height of embankment about fifty feet, 361.

fill at Cross Lake, section 15, 361.

quantity estimated, 180,000 yards, 362.

used at present by witness's estimate, 215,000 yards, 362.

same process of displacement occurred, 362.

notwithstanding rock protection walls, 362.

FELLOWES, G. R. L.

from zero to station 290 on contract No. 15, 375.

began staking out ground and laying out work for contractor, June, 1877, 375.

not continuously employed, 376.

constant supervision necessary, 377.

character of information desired by contractors, 378.

usually furnished to contractors' engineer, 379.

changes of grade after contract No. 15 was let, 380.

decreased banks, 380.

increased rock cuttings, 380.

of location had opposite effect, 380.

made by Schreiber economical, 381.

KIRKPATRICK, W. W.

heavy fill at crossing of Lake Deception on contract No. 15, 542.

deviation of line diminished quantities, 542.

no proper soundings, 542.

filling gave way; rock protection walls of no avail, 543.

work being finished by Government, 544.

opinion as to contractor's prices, 545.

district engineer's conduct towards contractor, 546.

MOLESWORTH, A. N.

assistant engineer under Thompson on contract No. 14 from June, 1875, 588.

progress made when witness arrived, 588.

in charge of thirteen miles eastward from Red River, 589.

no delays after witness went there, 589.

from Whitemouth eastward cross-sections required in shorter intervals than 500 feet, 591.

contractors' claims, 593.

Julius Muskeg ditch, 593.

coffer-dam, 594.

ballasting, 594.

on the Pembina Branch under Rowan, May, 1877, 591.

off-take ditches made under witness's supervision, 591.

quantities not ascertained till work laid out, 592.

which was after contractors were on the ground, 592.