

C174429

- 13 -

- (v) 30-Cwt. & 3-Ton 4x4 G.S. Body - Production drawings for both the 10' and 12' bodies have been completed.
- (vi) Field Artillery Tractor - Pilot model body completed and demonstrated at Oshawa, 24th August. It will be available in Ottawa for General Staff inspection immediately.

This pilot model differs from present production vehicles in that it embodies the new type front and cab and sheet metal design.
- (vii) F.W.D. Breakdown Tractor - Weakness in Pilot Model transfer-case jack shaft is being investigated by manufacturer. Information is awaited as to new design.
- (viii) F.W.D. Medium Artillery Tractor - Pilot model demonstrated at Oshawa, 24th August. This vehicle is complete with the exception of the roof hatch for which weatherstripping material is lacking. Transfer-case jack shaft weakness also applies to this vehicle.
- (ix) Mobile Laundry - Semi-trailer completely equipped. Model will be in Ottawa, 30th August, for G.S. inspection.
- (x) 30-Cwt. Light A.A. Tractor - Pilot body construction 75% complete. Completion delayed because chassis will not be available until 6th September.
- (xi) 15-Cwt. Wireless - Pilot body will be in Ottawa for G.S. inspection, 1st September.
- (xii) Wrecking Crane - Revised Specifications have been issued for a heavy duty wrecking crane to be mounted on a Chevrolet 3 ton 4x4 134" W.B. Breakdown lorry.

(b) Provision

- (1) Carriers, Universal shipped to date -- 1174 (1120)

Overseas	834 (780)
Home	340 (340)

-- 0 --