

ADDENDA No. 8.

MEMORANDUM.—Canadian Pacific Railway—Red River to Cross Lake—Contract No. 14.

| Description of Work. | As per Schedule on which Contract was based | | | LAST ESTIMATE, TO 30TH NOVEMBER, 1878. | | | LAST ESTIMATE, TO 28TH FEBRUARY, 1879. | | | |
|--|---|----------|------------|--|----------|------------|--|----------|------------|----------------------------|
| | Quantities. | Rate. | Amount. | Quantities. | Rate. | Amount. | Quantities. | Rate. | Amount. | |
| | | | | | | | | | | Executed by Sifton & Ward. |
| | \$ | cts. | \$ | cts. | \$ | cts. | \$ | cts. | \$ | cts. |
| Clearing | 1,000 | 5 00 | 5,000 00 | 214 | 5 00 | 1,070 00 | 214 | 5 00 | 1,070 00 | 5 00 |
| Close cutting | 100 | 40 00 | 4,000 00 | 274 | 40 00 | 10,960 00 | 274 | 40 00 | 10,960 00 | 40 00 |
| Grubbing, including side ditches | 200 | 60 00 | 12,000 00 | 337 | 60 00 | 20,220 00 | 337 | 60 00 | 20,220 00 | 60 00 |
| Fencing | 200,000 | 6 00 | 12,000 00 | 203,300 | 6 00 | 12,198 00 | 203,300 | 6 00 | 12,198 00 | 6 00 |
| Solid rock excavation..... Per 100 lin. ft. | 10,000 | 2 00 | 20,000 00 | 33,738 | 2 00 | 67,476 00 | 704 | 2 00 | 1,408 00 | 2 00 |
| Loose do | 3,000 | 1 00 | 3,000 00 | 36,720 | 1 00 | 36,720 00 | 36,720 | 1 00 | 36,720 00 | 1 00 |
| Earth excavation, including bor- rowing..... | 1,000,000 | 0 26 | 260,000 00 | 1,528,665 | 0 26 | 397,452 90 | 1,528,665 | 0 26 | 397,452 90 | 0 26 |
| Excavation in off-take drains beyond railway limits..... | 40,000 | 0 23 | 9,200 00 | 87,163 | 0 23 | 20,017 49 | 87,163 | 0 23 | 20,017 49 | 0 23 |
| Earth excavation, under water..... | 20,000 | 50 00 | 10,000 00 | 3,378 | 0 78 | 2,634 84 | 3,378 | 0 78 | 2,634 84 | 0 78 |
| Bridges, Howe Truss, 100ft. clear span | 3 | 4,000 00 | 12,000 00 | 3 | 4,000 00 | 12,000 00 | 3 | 4,000 00 | 12,000 00 | 4,000 00 |
| Bridges, Howe Truss, 80 ft. clear span | 1 | 3,000 00 | 3,000 00 | 1 | 3,000 00 | 3,000 00 | 1 | 3,000 00 | 3,000 00 | 3,000 00 |
| Bridges, Howe Truss, 60 ft. clear span | 1 | 2,500 00 | 2,500 00 | 1 | 2,500 00 | 2,500 00 | 1 | 2,500 00 | 2,500 00 | 2,500 00 |
| Orib work in abutments and piers, including timber and stone filling | 2,500 | 3 00 | 7,500 00 | 2,808 | 3 00 | 8,424 00 | 2,808 | 3 00 | 8,424 00 | 3 00 |
| Rip-rap | 12,000 | 4 00 | 4,800 00 | 1,325 | 4 00 | 5,300 00 | 1,325 | 4 00 | 5,300 00 | 4 00 |
| Piles driven | 2,400 | 0 50 | 1,200 00 | 25,173 | 0 50 | 12,586 50 | 25,173 | 0 50 | 12,586 50 | 0 50 |
| Timber, square, 16 X 12..... | 6,000 | 0 60 | 3,600 00 | 3,625 | 0 60 | 2,175 00 | 3,625 | 0 60 | 2,175 00 | 0 60 |
| do | 55,000 | 0 40 | 22,000 00 | 18,880 | 0 40 | 7,552 00 | 18,880 | 0 40 | 7,552 00 | 0 40 |
| do | 1,000 | 0 25 | 250 00 | 60 | 0 25 | 15 00 | 60 | 0 25 | 15 00 | 0 25 |
| do | 2,000 | 0 25 | 500 00 | 6,442 | 0 25 | 1,610 50 | 6,442 | 0 25 | 1,610 50 | 0 25 |