

54

A/C - CF-EGN  
Piper - L4B  
Serial - 240C

June 9/51

This A/C has been inspected prior to application for renewal of C of A this date, and the following work was found necessary.

C.A.A. Directives 50-5-1 carried out.

All previous directives have been incorporated or inspection carried out as directed.

1. Fabric inspected, stabilizer rejuvenated and doped, upper surface wing cleaned and rejuvenated.
2. Control cable turnbuckles double locked.
3. Ailerons rigged.
4. All micropress sleeves checked and tightened as necessary.
5. New shear bolt installed and tailwheel casting attachment to spring.
6. New bolts installed at push pull rod connection between control columns.
7. Engine serviced - ground checked.
8. A/C weighed for computation of weight and balance for installation of Whitaker spray unit. This installation to be modified to incorporate outside filler and vent, to be installed by owner.

All A/C and engine controls examined in detail for soundness correct action and the presence of all locking and safetying devices.

Time: 12:00 hrs.

Date: June 9/51

Signed *H. J. White*.....

Signed *[Signature]*.....