

69

Inspection on A/C CP-DSF March 1 1954

**Aircraft**

Panels removed and structure inspected internally found satisfactory Landing gear checked and bolts replaced on V cabane. Landing gear found in good condition. General condition of fabric found to be in good condition, plexiglass in good condition. instruments reported to be working properly all panels replaced.

**--Propellers**

Is new condition, checked for tracking. O.K.

Engine checked and found satisfactory oil changed engine run up  
XXXXX

Wally Deegan

W. Deegan

WDM-68