

67

Following Work was carried out
on a/c CP-DSP March 11, 1953.

Airframe:

All inspections Panels removed a/c. Inspected thoroughly.
All Wing Root and Strut fitting checked found satisfactory.
Fabric repaired as required. Empenage checked found satisfactory.
All Panels replaced Landing gear inspected and recovered.

Engine

Given check Spark Plugs cleaned, oil screens checked
and Oil changed. Fuel screens pulled and checked. Engine found
Airworthy. New Sensenich Propeller installed.

General

Safety Belts checked. Fire extinguisher checked compass
and Instruments report to be satisfactory.

This is to certify that all controls have been checked for
safety and freedom of action and found airworthy and that all
Service bulletins have been complied with

Signed

W. R. Doga
Mar 11/53

J. Campbell