

PROGRESS of the Dredging Operations at the date of writing, the close of the season of 1905.

Locality.	LENGTH OF DREDGING.		Cubic yards yet required to be done.
	Re-cut.	Done.	
	Miles.	Miles.	
Division 1—			
Longueuil Shoal.	0.70	0.40	100,000
Longue Pte. to Pte. aux Larmes (en haut) ..		0.05	
Ile Ste. Thérèse.		1	
Varennas to Cap St. Michel.		0.01	
Cap St. Michel to Vercheres.		0.50	
Vercheres Traverse.		1.10	
Vercheres to Contrecoeur.		1	
Contrecoeur Channel.		0.5	
Total			100,000
Division 2:—			
Sorel to Ile de Grace.	0.50	0.00	150,000
Stone Island.		10	
Ile aux Raisins.	0.25		40,000
Lake St. Peter (see Div. 2).			
Port St. Francis.		0.50	
Three Rivers.		0.50	
Cap Madeleine de Bécancour.		1.55	
Bécancour to Champlain.		2.25	
Champlain to Pte. Citrouille.	0.20	1.10	150,000
Batture Ferron.	0.60		450,000
Total	1.55	10.90	790,000
Division 3:—			
Lake St. Peter.	4.60	*7.70	11,200,000
		†5.70	
Total	4.60	13.40	11,200,000
Division 4—			
Batture to Cap Lévrard.	1.00		1,300,000
Cap à Roche Channel.	2.00		1,200,000
Pouil. Rover.	1.20		500,000
Cap Charles.	0.90		500,000
Grondines.	0.80		200,000
Lotbinière.		0.40	
Cap St.		0.20	
Ste. C.	0.60	0.30	150,000
St. Au.	0.60		150,000
Total	9.10	0.90	4,000,000
Division 5:—			
Quebec to ...	6.65		5,000,000
Total	6.65		5,000,000
Totals	22.60	47.40	21,090,000
Cubic yards done			43,990,140
Total			65,080,140

* Not w.

† Widened.