

1864.	1865.
AVERAGE NUMBER OF EMPLOYÉS.	
	Head Office ..... 4 Traffic Department..... 27 Locomotive " ..... 25 Maintenance " ..... 52 <div style="text-align: right;">—108</div>
	The average width of Cuttings at sub-grade is..... 22 feet. " " Embankments " ..... 18 " " amount of Ballast, per mile..... 2500 cubic yards. Number of Ties, " ..... 2200 Weight of iron, ..... 75 lbs., 60 lbs., and 58 lbs Miles of Track ballasted,..... 88.05.
74.05	
MACHINE SHOP.	
	1 Stationary Engine and Boiler of 10-horse power, nominal.
IRON-WORKING MACHINERY.	
	<div style="display: flex; justify-content: space-between;"> <div>           1 Engine Lathe.            1 Axle "            1 Car-wheel Borer.            1 Wheel Press.         </div> <div>           1 Screw-bolt Cutter.            1 Iron Planer.            1 Upright Drill.         </div> </div>
WOOD WORKING MACHINERY.	
	<div style="display: flex; justify-content: space-between;"> <div>           1 Daniel's Planer.            1 Planer and Matcher.            1 Tenoning Machine.            1 Mortising do.            1 Scroll Saw.         </div> <div>           1 Cross-cut Saw.            1 Ripping Saw.            1 Cordwood Saw.            1 Small Lathe.         </div> </div>
SHAFTING, BELTING, &c., complete.	