

STATEMENT showing the Material removed at different Localities, and the Average Cost per cubic yard, for Fiscal Year, 1892-93.

DREDGE "WINNIPEG."

Localities.	Hard-pan.	Gravel.	Sand and Clay.	Clay and Stone.	Sand, ordinary.	Sand, fine.	Mud.	Boulders.	Totals.
Mouth of Red River, Lake Winnipeg, West Channel			42,780						Cub. yds. 42,780
Mouth of Red River, Lake Winnipeg, East Channel			9,180						9,180
Red River, at Selkirk, for Fish Hatchery			3,600						3,600
Total									55,560
Total annual expenditure, \$12,780.30. Cost per cubic yard, 23 cents.									

DREDGE "PRIESTMAN."

White Mud River, Lake Manitoba	9,965	1,962							11,927
Total annual expenditure, \$4,831.35. Cost per cubic yard, 41½ cents.									

PROVINCE OF BRITISH COLUMBIA.

DREDGING AT VICTORIA (OUTER HARBOUR).

To carry out the deepening of the Outer Harbour to 30 feet at ordinary low water springs, a dredge was engaged between the 10th October, 1892, and the 24th February, 1893, on the work in question, during which period 28,125 cubic yards of material were removed, and vessels drawing 25 to 27 feet of water can now reach the wharfs.