

Name of City or Town.	Class of Paving.	Class of Street.	Year first laid.	Total Mileage laid to end of 1915.	Total Square Yards laid to end of 1915.	Total Mileage laid in 1915.	Total Square Yards laid in 1915.	Total Cost per Square Yard prior to 1915.	Foundation.		Surface.	
									Thickness and Kind.	Cost per Square Yard, 1915.	Thickness including binder.	Cost per Square Yard, 1915.
Picton.....	Tar Filled Macadam	Business	1910	1.00	25,813			\$0.90	4 in. Macadam		3 inches	
"	Roctmac	Residential	1914	0.12	2,600			1.00	4 in. "		3 "	
		Total		1.12	28,413							
Dunnville.....	Tar Filled Macadam	Business and Residential	1915	0.90	17,523	0.90	17,523		5 in. Concrete	\$0.95	2 inches	0.35
Aylmer.....	Concrete	Business and Residential	1913	1.75	30,914			1.49			7 inches	
"	Brick	Business	1911	0.25	7,463			2.29	5 in. Concrete		4 "	
		Total		2.00	38,377							
Seaforth.....	Asphalt Block	Business	1906	0.33	9,830			2.55	5 in. Concrete		4 inches	
Brockville.....	Sheet Asphalt	Business	1912	1.02	21,741			\$2.10	5 in. Concrete		3 inches	
"	Tar Filled Macadam	Residential	1913	0.76	14,443	0.70	10,813		6 in. Macadam	\$0.61	3 "	\$0.60
"	Roctmac	Residential	1914	0.67	11,663				6 in. "		4 "	
"	Granite Block	Business	1913	0.03	860			3.40	6 in. Concrete		6 "	
		Total		2.48	48,707	0.70	10,813					
Oshawa*.....	Concrete	Business	1913	2.52	26,375	0.51	8,973	0.90			6 1/2 inches	1.00
"	Bitulithic	Residential	1912	0.85	15,203			2.45	5 in. Concrete		3 "	
"	Asphalt Block	Business	1911	0.63	9,533			2.49	5 in. "		4 "	
		Total		4.00	51,111	0.51	8,973					
Welland.....	Brick	Business and Residential	1912	2.17	48,680			2.55	6 in. Concrete	1.00	4 inches	1.55
"	Wood Block	Residential	1914	0.28	6,098			3.00	5 in. "	1.00	4 "	2.00
		Total		2.45	54,778							
Lindsay.....	Asphaltic Concrete	Business	1914	2.21	40,740			2.00	5 in. Concrete		2 1/2 inches	
"	Asphalt Block	Semi-Business	1910	0.40	6,950			2.75	5 in. "		4 "	
		Total		2.61	47,690							
Cornwall.....	Tar Filled Macadam		1912	0.10	1,338			0.60			4 inches	
Walkerville†.....	Concrete	Business	1908	10.23	106,367	0.12	1,814	1.28			7 inches	1.25
"	Cedar Block	Business	1892	4.73	67,751			1.32	5 in. Concrete		5 "	
"	Asphalt Block	Residential	1904	2.77	39,135	0.23	2,731	2.28	5 in. "		4 "	1.96
"	Bitulithic	Business	1904	0.48	14,230			2.17	5 in. "		2 "	
		Total		18.21	227,483	0.35	4,545					
Ingersoll**.....	Brick	Business	1915	0.57	13,460	0.57	13,460		5 in. Concrete		4 inches	2.09
"	Concrete	Residential	1915	0.26	4,100	0.26	4,100				7 "	1.50
		Total		0.83	17,560	0.83	17,560					
Hamilton.....	Sheet Asphalt	Business and Residential	1894	39.42	658,975	6.14	90,108	\$1.60	6 in. Concrete	\$0.65	3 1/2 inches	\$0.93
"	Asphaltic Concrete	Residential	1912	5.64	85,466	0.80	11,397	1.70	6 in. "	0.65	3 "	0.92
"	Wood Block	Business and Residential	1909	2.07	35,730	0.11	2,304	3.15	5 in. "	0.57	4 "	2.30
"	Brick	Business	1905	0.39	4,593	0.05	414	2.80	5 in. "	0.59	4 "	1.85
"	Concrete	Residential	1914	0.24	2,728	0.07	1,064	1.15			6 "	0.83
"	Granite Block	Business	1913	0.11	1,541			4.67	6 in. "		4 "	
		Total		47.87	789,033	7.17	105,287					
London.....	Asphaltic Concrete	Business and Residential	1902	12.39	196,632	4.30	87,096	2.28	6 in. Concrete	1.00	3 inches	1.33
"	Brick	Business	1904	1.68	26,631	0.17	3,050	2.75	6 in. "	1.00	4 "	1.70
"	Bitulithic	Residential	1902	1.48	24,427			2.25	8 in. Macadam		7 1/2 "	1.62
"	Concrete	Residential	1912	1.06	14,984	0.35	4,928	1.58				
"	Asphalt Block	Business	1903	0.30	5,330			2.65	6 in. Concrete			
		Total		16.91	268,004	4.82	95,074					
Brantford.....	Bitulithic.....	Business and Residential	1908	2.98	50,128			2.73	6 in. Concrete		3 inches	
"	Westrumite	Residential	1908	2.02	33,847			1.84	5 in. "		2 "	
"	Concrete	Residential	1910	0.49	8,190			1.30			7 "	
"	†Tar Macadam.....	Residential	1913	0.60	8,000			0.40	6 in. "		3 "	
"	†Asphaltic Concrete.	Residential	1913	0.64	6,512			1.28	6 in. "		3 "	
"	Asphalt Block	Bridge Floor	1912	0.05	870			2.50	5 in. "		4 "	
"	Warrenite	Business	1909	0.05	685			1.73	5 in. "		2 "	
		Total		6.83	108,232							

*There are 14,550 sq. yds. track allowance paved; 3,840 asphalt block, 5,410 brick, 5,400 concrete. †In 1915, 4,050 sq. yds. concrete used for lanes.

**Brick cost includes foundation.