DEVELOPMENT OF VEHS AND SMALL ARMS (Week ending 10 Jul)

erestro.

24. (a) AFVE STORY I HONE OF TENDER PORTE OF THE STORY

- (i) Universal Carrier Mk 1 Penetration and splash trials were carried out. Front and side plates of the carrier were fully tested to assess their immunity to AP 303" W Mk I amm. All likely vulnerable spots were also tested for splash entry of soft 303".
 - (ii) 2" BT on Half-track 2-in BT was fired from this ven to assess the value of the mtg bracket holding the bomb thrower.
- (b) Proving Ground
 - (1) Users trials have been completed and modifications and require are being carried out on the following:

Type "h" Machinery Lorry - Diamond T

QMG MP Maint Lorry - Diamond T

2NG Maint Lorry - 4-wheel Trailer

22 KW Generator Trailer - 2-wheeled

- (ii) Universal Carrier Recovery Test A trial has been sempleted to eneck the performance with one or both tracks shortened and adjusting wheel eliminated.
- (e) Small Arms
 - (i) Cdn Quad 20-mm AA Mts Trials for dispersion have been completed.
 - (11) Cdn 20-um Automatic Gun Firing trials have been completed.
 - (111) 20-mm Hispano Guns Low Series Firing trials are in

(d) Design

- (i) Armoured Full Track Showmobile A new type of LMG atg placed in wooden mock-up of driver's compartment has been subjected to firing trials. Further design is required and the modified atg will be tested later.
- (11) Barracuda Lighter The design has been verbally approved.

ARTY (Week ending 10 Jul)

25. (a) Coast Arty

Armament QF 6-pdr Twin - The second QF 6-pdr Twin ogst has arrived at Saint John, NB. It will be installed at South Bar Bty, Sydney, NS.

(b) Field and A Tk Eqpt

- (i) Sights, 6-pdr A Tk A sample T 52 telescope, 3x, with 3-in eye relief, for centre laying anti-ground target has been received from USA. Tests on the 6-pdr A Tk will be made.
- (11) 17-pdr (1-1a) SP Mk II A preliminary sketch illustrating this equipment, mounted on a tracked chassis as an assault gun, has been completed.

(Oast)