

## THE NEW SEAMS, STELLARTON.

Results of borings referred to on pages 334-335 :

No. 1	Main Seam or Foord Seam	38	ft.
	Measures	148	"
No. 2	Cage Pit Seam	22	"
	Measures	106	"
No. 3	Third Seam	11.9	"
	Measures	113 to 127	"
No. 4	Purvis Seam	3.0	"
	Measures	109 to 130	"
No. 5	Fleming Seam	5.6	"
	Measures	5.6	"
No. 6	McGregor	14.10	"
	Measures	211.0	"
No. 7	Stellar Oil Coal	5.0	"

## BORE HOLE FINDINGS.

By Bore hole on No. 5 Level West, McGregor Seam.  
MCGREGOR SEAM.

	Measures	34	ft.
	Coal and Shale	7.5	"
	Measures	1	"
No. 8	Coal	21.9	"
	Measures	14.4	"
No. 9	Coal	3.6	"
	Measures	128	"
No. 10	Coal	5.0	"
	Measures	32	"
No. 11	Coal	1.0	"
	Measures	0.4	"
No. 12	Coal	5.2	"
	Measures	62	"
	Coarse Coal	1.5	"
	Measures	83	"
	Coarse Coal	0.4	"
	Measures	25	"
No. 13	Coal	2.5	"
	Measures	1.3	"
No. 14	Coal	26	"
	Measures	48	"
No. 15	Coal	2.5	"
	Coal and Shale mixed	2.6	"