RIVER ST. LAWRENCE SHIP CHANNEL BETWEEN MONTREAL AND QUEBEC.

DETAILS of Dredging, Locality and Cost per Cubic Yard for Fiscal Year ended June 30, 1905.

Dredges.	Total Cost of Operations of each Dredge and Plant during Fiscal Year.	Number of Days in Operation, each Dredge.	Cost per Day, Operations of Dredge and Plant.	Days working each Locality.	Cost of Work, each Locality.	Total Cost of Operations of each Dredge.	Number of Cubic Yards dredged, each Locality.	Total Cubic Yards for each Dredge.	Cost per Cubic Yard, each Locality.	Average Cost per Cubic Yard for each Dredge.	Kind of Material Dredged.	Locality of Dredging.
	$ cts.		$ cts.		$ cts.	$ cts.			Cts.	Cts.		
Laval (No. 1)	39,027 20	173	225 59	143	32,259 43	.....	134,725	.....	23 4/10	...	Clay, stones and hardpan	Bécancour.
			225 59	30	6,767 77	.....	81,200	.....	8 3/10	..	Clay	Sorel to Ile de Grace.
Laurier (No. 2)	41,271 36	165	250 13	13	3,251 68	39,027 20	.....	215,925		18 7/100		
			250 13	101	25,263 10	.....	11,200	.....	29 1/10	.....	Clay, sand and stones...	Port St. Francis
			250 13	10	2,501 28	.....	65,600	.....	38 61/100	....	Clay, stones and hardpan	Bécancour
			250 13	41	10,255 30	.....	16,800	.....	14 88/100	.....	Clay	Sorel to Ile de Grace.
Lady Aberdeen (No. 3)	39,163 00	181	216 37	149	32,239 15	.....	56,150	.....	18 28/100	..	Clay and sand	Champlain.
			216 37	12	2,596 44	41,271 36	246,800	149,750	.....	27 56/100		
			216 37	20	4,327 41	.....	25,000	.....	13 6/100	.....	Sand, stones and hardpan	Port St. Francis
Lady Minto (No. 4)	25,409 05	59	430 66	59	25,409 05	.....	23,600	.....	10 35/100	....	Clay and sand	Sorel to Ile de Grace.
						39,163 00	.....	295,400	18 32/100	.....	Clay, sand and stones....	Champlain.
Lafontaine (No. 5)	44,237 71	181	244 41	27	6,598 97	.....	56,200	.....	45 31/100	...	Clay, stones and hardpan	Bécancour.
						25,409 05		56,200		45 31/100		
			244 41	91	22,241 11	.....	125,400	.....	5 25/100	.....	Blue clay and stones ...	Lake St. Peter, Nicolet Trav.
			244 41	6	1,466 41	.....	377,400	.....	5 88/100	....	Clay, sand and stones....	Champlain.
			244 41	57	13,931 22	.....	16,500	.....	8 44/100	....	Clay	Sorel to Ile de Grace.
Baldwin (No. 6)	42,677 59	172	248 13	32	7,939 96	44,237 71	54,700	.....	25 [illegible]/100	.....	Clay, stones and hardpan	Bécancour.
			248 13	15	3,721 81	.....	30,000	574,000	.....	7 70/100		
			248 13	114	28,286 52	.....	23,700	.....	26 46/100	....	Clay, stones and hardpan	"
			248 13	11	2,729 30	.....	215,120	.....	15 75/100	....	Clay, sand and stones....	Lake St. Peter, Nicolet Trav.
J. Israel Tarte (No. 7)	79,302 02	92	861 98	92	79,302 02	.....	33,000	.....	13 14/100	....	" "	Champlain.
						42,677 59	.....	301,820	8 57/100	.....	Clay	Sorel to Ile de Grace.
						79,302 02	1,123,125	.....	.....	14 34/100		
						.....	.....	1,123,125	7 8/100	.....	Soft blue clay	Lake St. Peter.
	311,087 93	1,023	.....	1,023	311,087 93	311,087 93	2,716,220	2,716,220		7 8/100		